

ID	ID	Task Name	Start	Finish	Sept	October	November	December	January	February	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June				
24	24	CONTRACT/ SIGN	Mon 4/18/16	Mon 4/18/16																										
1	1	PROJECT LOCAL APPROVALS	Tue 11/24/15	Wed 5/31/17	Summit Construction																									
21	21	PROJECT DESIGN/PERMIT	Fri 12/4/15	Sat 4/29/17	Summit Construction.																									
5	5	Clearing and grading PERMIT	Wed 3/1/17	Tue 2/20/18							◆ 3/1																			
23	23	LAND CLOSING	Tue 6/6/17	Tue 6/6/17										◆ 6/6																
2	2	MOBILIZATION	Sun 6/18/17	Mon 6/19/17																										
3	3	GRADE SITE AND PAD STONE 90 K YARDS	Sun 6/25/17	Thu 8/17/17																										
4	4	FABRICATE BUILDING STEEL	Sun 6/25/17	Thu 10/12/17																										
6	6	FOUNDATIONS INTERIOR /EXTERIOR	Mon 8/21/17	Fri 9/15/17																										
16	16	POUR SLAB ON GRADE	Thu 9/14/17	Sat 10/21/17																										
22	22	PRECAST DELIVER AND INSTALL	Mon 9/25/17	Sun 10/29/17																										
9	9	SANITARY SEWERS	Tue 9/26/17	Mon 10/23/17																										
17	17	STEEL ERECTION BUILDING	Mon 10/30/17	Tue 11/21/17																										
8	8	ROOF DRAINS ALL ELEVATIONS	Fri 11/24/17	Sun 12/3/17																										
12	12	INSTALL ROOF	Mon 11/27/17	Tue 12/26/17																										
20	20	INSTALL SPRINKLER PIPING BUILDING	Mon 12/11/17	Mon 1/29/18																										
13	13	INSTALL INTERIOR MASONRY ROOM	Mon 12/18/17	Thu 1/11/18																										
7	7	SITE ASPHALT AND CURB INSTALL	Wed 12/27/17	Fri 2/9/18																										
18	18	INSTALL OVERHEAD DOORS	Thu 12/28/17	Mon 1/22/18																										
19	19	INSTALL LIGHTING	Mon 1/1/18	Thu 2/8/18																										
25	25	INSTALL DOCK EQUIPMENT	Mon 1/8/18	Tue 2/6/18																										
10	10	INSTALL HVAC UNITS	Wed 1/10/18	Thu 2/8/18																										
11	11	SEAL FLOORS	Fri 2/9/18	Tue 2/13/18																										
15	15	PUNCHLIST	Wed 2/14/18	Mon 3/5/18																										
14	14	Project C.O.	Tue 2/27/18	Tue 2/27/18																										

9:52 AM Mon 5/15/17
Jefferson blvd
LOUISVILLE FERN VALLEY.

Task		Split		Inactive Milestone		Start-only	
Milestone	◆	External Tasks		Inactive Summary		Finish-only	
Summary		Project Summary		Manual Task	◇	External Tasks	◆
Rolled Up Task		External Milestone	◆	Duration-only		External Milestone	
Rolled Up Milestone	◇	Inactive Task		Manual Summary Rollup	◆	Progress	
Rolled Up Progress		Inactive Milestone	◆	Manual Summary	◆	Deadline	↓