

ID	Task Mode	Task Name	Duration	Start	Finish	Contractor
1	✓	Foundation Permit	0 days	Tue 10/17/17	Tue 10/17/17	10/17
2	✓	Sanitary Sewer	8 days	Tue 10/17/17	Thu 10/26/17	Flynn Contracting
3	✓	Storm Sewer	10 days	Tue 10/24/17	Mon 11/6/17	Flynn Contracting
4	✓	Lime Stabilize Building Pad	19 days	Mon 11/13/17	Thu 12/7/17	Mt. Carmel/Flynn Contracting
5	✓	Place Stone at Building Pad	5 days	Mon 12/11/17	Fri 12/15/17	Flynn Contracting
6	✓	Interior Foundations	8 days	Mon 12/18/17	Wed 12/27/17	R.A. Libs
7	✓	Interior Sanitary Sewer	8 days	Mon 12/18/17	Wed 12/27/17	E&E Mechanical
9	✓	Exterior Foundations	18 days	Fri 12/29/17	Tue 1/23/18	R.A. Libs
8	✓	Building Slabs	57 days	Thu 1/25/18	Fri 4/13/18	R.A. Libs
12	✓	Full Building Permit	0 days	Tue 1/30/18	Tue 1/30/18	1/30
10	✓	Place Precast Wall Panels	20 days	Mon 3/19/18	Fri 4/13/18	ILLINI Precast
11	✓	Structural Steel Erection	13 days	Wed 4/11/18	Fri 4/27/18	Steel Services
16	✓	Slab Pourback Strips	12 days	Thu 4/26/18	Fri 5/11/18	R.A. Libs
13	✓	Install PTO Roof	25 days	Mon 4/30/18	Fri 6/1/18	Carlin Roofing
14		Sprinkler System Piping	35 days	Mon 4/30/18	Fri 6/15/18	Midwest Sprinkler
15	✓	Roof Drains/Downspouts	25 days	Mon 4/30/18	Fri 6/1/18	E&E Mechanical
25	✓	Curbs & Binder Asphalt	22 days	Mon 4/30/18	Tue 5/29/18	Flynn Contracting
17	✓	Install Glass & Glazing	15 days	Mon 5/14/18	Fri 6/1/18	Wallace Company
18	✓	Electrical/Sprinkler Masonry	10 days	Mon 5/14/18	Fri 5/25/18	Masonomics
20		Dock Equipment	5 days	Mon 5/14/18	Fri 5/18/18	
22		Doors & Hardware	6 days	Mon 5/14/18	Mon 5/21/18	US Specialties
26	✓	Dock Paving/Ramps	12 days	Mon 5/14/18	Tue 5/29/18	R.A. Libs
28		Place Sidewalks	30 days	Mon 5/14/18	Fri 6/22/18	R.A. Libs
19	✓	Warehouse Lighting	10 days	Mon 5/21/18	Fri 6/1/18	Excel Services
27		Exterior Painting	20 days	Tue 5/22/18	Mon 6/18/18	National Coatings
23		Electrical Switch Gear	15 days	Mon 5/28/18	Fri 6/15/18	Excel Services
21		Overhead Doors	15 days	Mon 6/4/18	Fri 6/22/18	Kentucky Material Handling
24		Interior Water Service	5 days	Mon 6/18/18	Fri 6/22/18	E&E Mechanical
30		Surface Asphalt	5 days	Thu 6/21/18	Wed 6/27/18	Flynn Contracting
33		Rack Date	0 days	Fri 6/22/18	Fri 6/22/18	6/22
29		Floor Sealer	5 days	Thu 6/28/18	Wed 7/4/18	D.R. Clark
31		Shell Complete/Temporary C.O.	0 days	Fri 6/29/18	Fri 6/29/18	6/29
32		Punch List	10 days	Fri 6/29/18	Thu 7/12/18	Summit Construction

Project: Fern Valley 350,000 sq. ft.  
Date: Sat 6/16/18

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			